
Unvented Commissioning Record





Customer Details		Landlord Details		
Name	John Doe	Name	Jane Lords	
Address	6th Floor 4 St. Pauls Square, Liverpool L39AG	Address	6th Floor 4 St. Pauls Square, Liverpool L39AG	

Company & Engineer Details				
Company Name	Test Contractor			
Company Address	6th Floor 4 St. Pauls Square, Liverpool L39AG			
Engineer Name	Test Engineer			
	Company Name			

Appliance Details						
Location	Kitchen	Make	Test Make			
Model	Test Model	Type of Control System	Direct			
Capacity	1000 Ltrs	Heat Source Type	Oil			
Max Primary Flow Temp	12 °C	Inlet Water Pressure	123 bar			
Heat Source	Oil					

Discharge Pipework					
Material Suitable?	Yes	D1 Suitable?	Yes		
D2 Suitable?	Yes	D2 Termination	Yes		
Tundish	Yes	Electrical Conditions	Yes		

Expansion Vessel Details					
Pressure Reducing Valve (PRV) Setting	123 bar	Is the service valve working?	Yes		
Is there a provision for expansion?	Yes	Expansion Type	Open Vented		
Is expansion charge correct?	Yes	Has expansion been recharged?	Yes		
Expansion Vessel Size	123		Ltrs		

Thermostat & Cylinder Checks					
Max DHW Flow Rate	123 Ltrs/min	Hot Water Thermostat temp 55		°C	
Mixing Valve fitted?	Yes	Achievable store temp		°C	
Hot Water at nearest outlet?	55	Number of immersion heaters	1		
Cylinder & Pipework Supported?	Yes Pipework lagged as required? Y		Yes		
Is the appliance safe to use?	Yes				

Defects Identified		Remedial Recommendations		
1	defect 1	this is the recommendation for defect 1		
2	defect 2	this is the recommendation for defect 2		
3	defect 3	this is the recommendation for defect 3		
4	defect 4	this is the recommendation for defect 4		
5	defect 5	this is the recommendation for defect 5		

Servicing Record Sign Off						
Issued by	Signed			Test Engineer	Date	2020-01-03
Received By	Signed		Print Name	John Doe	Date	2020-01-03